Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
20	Supplying and wiring adoptiong loop system in existing PVC conduit /casing caping using copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet/gang box, the other end of the wires shall be terminated with sufficient loose legnth in a wood/PVC round block, complete for each outlet b) Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch							
	For Stage							
			15				15.00	
						Present Qty	**15.00**	**Pts**

Contractor

Assistant Engineer
15-12-18

Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
21	Supplying and wiring adoptiong loop system in existing PVC conduit /casing caping using copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet/gang box, the other end of the wires shall be terminated with sufficient loose legnth in a wood/PVC round block, complete for each outlet c) Long point above 6Mtr upto 10Mtr from tapping point to out let via switch							
	For Stage							
			10				10.00	
						Present Qty	**10.00**	**Pts**

Contractor

Assistant Engineer

15-12-18

Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
22	Wiring for lighting / power circute using one of PVC insulated 1100v/grade multies and copper conductor single core cable in open or consealed system of wiring A Group materials 1.50 Sqmm materials							
	For Stage							
			1	28.00			28.00	
			1	40.00			40.00	
			1	60.00			60.00	
			1	20.00			20.00	
						Present Qty	**148.00**	**mtrs**

Contractor

Assistant Engineer
15-12-18

Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
23	Wiring for lighting / power circute using one of PVC insulated 1100v/grade multies and copper conductor single core cable in open or consealed system of wiring A Group materials 2.5 Sqmm							
	For Stage							
			1	28.00			28.00	
			1	40.00			40.00	
			1	60.00			60.00	
			1	20.00			20.00	
						Present Qty	**148.00**	**mtrs**

Contractor

Assistant Engineer

15-12-18

Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
24	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches regulated etc.., and fixing on existing wooden or metal box using N.F. screws							
	For Platform							
	Front		2280				2280.00	
						Present Qty	**2280.00**	**Sq cms**

Contractor

Assistant Engineer

15-12-18

Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
25	Extra for supplying 4mm thick white plastic plate and covering for junction boxes of size mm conduit using necessary machine screws 110mm							
	For Stage							
			10				10.00	
						Present Qty	**10.00**	**Nos**

Contractor

Assistant Engineer
15-12-18

Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
26	Supplying and fixing/replacing of 6/16/32Amps electrical accessories on existing switch board. GROUP A 6Amps SP Switch							
	For Stage							
			10				10.00	
						Present Qty	~~**10.00**~~	**Nos**

Contractor

Assistant Engineer
15-12-18

Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
27	Supplying and fixing/replacing of 6/16/32Amps electrical accessories on existing switch board. GROUP A 6Amps SP Switch 3)6Amps 3 way 5 pin Socket							
	For Stage							
			8				8.00	
						Present Qty	**8.00**	**Nos**

Contractor

Assistant Engineer

15-12-18

Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
28	Supplying and fixing/replacing of 6/16/32Amps electrical accessories on existing switch board. GROUP A 6Amps SP Switch 12)32 Amps Bakelite DP							
	For Stage							
			2				2.00	
						Present Qty	**2.00**	**Nos**

Contractor

Assistant Engineer
15-12-18

Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
29	Supplying & fixing of Porcelain fuse channel with cut out on existing wooden/panel using necessary nuts, bolts and washers.32Amps							
	For Stage							
			2				2.00	
						Present Qty	**2.00**	**Nos**

Contractor

Assistant Engineer

15-12-18

Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
30	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.5- 32Amps SP							
	For Stage							
			4				4.00	
						Present Qty	**4.00**	**Nos**

Contractor

Assistant Engineer
15-12-18

Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
31	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898.5- 32Amps SP 3):3-;1 Amps DP							
	For Stage							
			1				1.00	
						Present Qty	**1.00**	**Nos**

Contractor

Assistant Engineer
15-12-18

Asst. Executive Engineer,
15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
32	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A.4 core 16 sqmm							
	For Stage							
			1	25.00			25.00	
						Present Qty	**25.00**	**mtrs**

Contractor

Assistant Engineer

15-12-18

Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
33	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.On wall /Structure 25 sqmm to 75 sqmm							
	For Stage							
			1	25.00			25.00	
						Present Qty	**25.00**	**mtrs**

Contractor

Assistant Engineer

15-12-18

Asst. Executive Engineer,

15/12/2018

Name of work: Construction of Meeting Hall in Judicial Layout								
Detailed Measurements								
Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
34	Fabricating supplying and mounting MS box made out .. SWG suitable for floor / wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover. equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc.. complete.16SWG							
	For Stage							
			1	8550.00			8550.00	
						Present Qty	**8550.00**	**Sq cms**

Contractor

Assistant Engineer
15-12-18

Asst. Executive Engineer,
15/12/2018